

6.2: Main Street Replacement Project

Construction Schedule

Update 8/3/10

<u>Task / Contract</u>	<u>Week of</u>	<u>or</u>	<u>Scheduled Activity Date (contractor)</u>	<u>Substantial Comp. Date</u>
Southern Transmission			Utility Service Company	Construction Complete
Notice of Award LS A			Complete (Morgan Contracting Inc.)	6/14/2010*
Notice of Award CWRP - Wet Process			Complete (Brasfield and Gorrie, LLC)	8/2/2010
Notice of Award CWRP - Solids Handling			Complete (Brasfield and Gorrie, LLC)	8/24/2010
Central Transmission			Reynolds Inc.	Construction Complete
Notice of Award Northern Transmission			Complete (Morgan Contracting Inc.)	6/1/2010
Notice of Award Gov. St. LS and LS B			Complete (Morgan Contracting Inc.)	8/24/2010*
Notice of Award CWRP Admin Bldg			Complete (A. E. New, Jr., Inc.)	5/17/2010*
GP Transmission Main			Complete (Utility Service Company)	Construction Complete
LS #186 Transmission			Complete (Reynolds Inc.)	Construction Complete
GP Potable Water Tank			Brasfield and Gorrie, LLC	Construction Complete
GP & UWF Supply Main			Utility Service Company	Construction Complete
GP Potable Booster PS			Brasfield and Gorrie, LLC	Construction Complete
Notice of Award Ellyson Lab			Complete (Hogan Constr Group of FL)	8/20/2010
Notice of Award LS 11 & 53			Complete (Brown Construction)	8/23/2010
Notice of Award IP Transmission Main			Complete (Utility Service Company)	8/4/2010
Notice of Award effluent disposal			Royal American Constr. Co.	7/12/2010
On-site IP Mill Supply			IP has committed to build project	8/1/2010
Notice of Award Ellyson Emergency Ops Bldg	8/30/2010**		Larry Hall Construction, Inc.	Sub Completion 450 days after NTP
Notice of Award Secondary LS's - Phase I Constr			Utility Service Company	3/17/2011
Notice of Award Secondary LS's - Phase I OFE Equip.			All 4 contracts have been awarded	
Secondary Lift Stations - Phase II	TBD		HMM working on 90% submittal	
IP Reclaimed Water Supply			Change order issued to Utility Service Co. 5/18/10	
			A task order is being processed for the design to follow old 12" FM route and avoid GP easement. Surveying begins in two weeks.	
Advertise Montclair Diversion	TBD			
Bid Opening Montclair Diversion	TBD			
Notice of Award Montclair Diversion	TBD			

* Pending Contract Change Order

** Pending County Bldg permit issuance